

### **Construction Committee**

Deepak Kumar
(Chair)
Karthik Prabaharan
Sudershan Pasupala
Raja Pokala
Shyam Aravamudan
Netra Shivakumar
Raj Varadarajan

#### **Fundraising Committee**

Netra Shivakumar
(Interim-Chair)
Rejimon Varghese
Sri Edupuganti
Vijayam Mohan
Kiran Lavu
Karthik Prabaharan
Deepak Kumar
Rajagopal Pokala

### **Contact**

Raj Varadarajan

For any questions, email: construction@triadhindutemple.org Fund\_raising@triadhindutemple.org

**Check Previous Updates** 

7751, Alcorn Road,
Greensboro, NC—27409

# Triad Hindu Temple

June—August 2021 Construction Update

**Dear Devotees and Triad Community Members,** 

### **Construction Update:**

- Landscape, seeding around the septic tank have been completed. Landscaping around the pond area is under progress. Parking lights have been installed.
- An open metal shelter will be installed that will serve multiple purposes: Havan space, Outdoor Meeting space for Events/Concerts/Festivals, Food Distribution space etc. We invite sponsors for the space.
- A memorial flower garden for Dr. Chopra has been planned since July involving kids and community members.
   We invite community members to get involved in landscaping activities.
- Phase 2A: Plumbing inspection of drains from altar areas has been ongoing since June. Delays from inspection
  has pushed out laying of concrete. It is expected to be completed in the upcoming weeks.
- Phase 2B: Order of Precast Panels has been pushed out until sufficient funds have been raised to pay for walls, ordering of supporting steel structures, installation and roof (1.1 Million).




Check pictures of progress here. (<u>Site work</u>) Please contact any construction committee member to request a special tour of your temple construction (Every Saturday at 9 A.M.) The team will be glad to walk you through the site.

## **Fundraising Update:**

• THT board appreciates each and everyone in the community who have been supporting temple construction, without your strong support we would not have reached this state. Please refer the table below to see progress and current status on temple construction and Fundraising. Our next very important goal is to complete phase 2. We request each community member to contribute as much as possible. Your contribution will be used to build a very iconic and monumental temple which will last many generations. It's a once in a lifetime opportunity for you to be part of new temple construction in Triad area. We can accomplish the goal when everyone in community comes together. If we raise another 800K, We have the option of availing 1M dollar loan towards Phase 2.

THI New Temple Construction Fundraising Barometer!
Donate Generously to Reach the Target and Build your Temple!
Pradhana/Main Temple Construction 2.4M Target June 2022,
so far ralsed S601,851 (\*Poundation work \$400K completed)
Balayalam/Annex Temple Construction and Site Development 1.7
completed with Donations and Bank Load.



THT'S CONSTRUCTION FUNDRAISING						
Phase	Tasks	Total Cost (\$)	Fundraised (\$)	Bank Loan(\$) Taken	Funds still Needed	Status
1	Land Purchase, Building and Site Design, Balalayam Construction, Site Development, Parking Lots, Pond, Rest rooms	1.7M	880K	820K	None	Completed
2	Foundation , Precast walls, Roof, Purchase idols , Electrical. Lighting, Plumbing, Indianization of Idol Areas	2.4M	600K	-	1.8M	Current
3	Prathisthapana + Indianization	700K	-	-	700K	Not started
	Total (approximately)	5M				

THT is offering various options to donate. Please contact the fund raising team for the option that works best
for you to avail Garbhalayam, Upalayam or Sq. Ft Sponsorships @ 1-click . All payments can be made one time
or multiple payments made this year until Prana Prathistapana.

Regards, Triad Hindu Temple

