



# Triad Hindu Temple

## November 2020 Construction Update

Dear Devotees and Triad Community Members,

### Construction Update:

As noted in last month's newsletter, if you had driven on Alcorn Road in October, you would have seen lot of construction activity at our site. During the month of October 2020, lot of progress were made towards the completion of the balalayam building. The placement of rebar for foundation footings, pouring of foundation concrete, installation of steel columns and forming around steel columns for the balalayam were completed. Privacy fencing was also installed. Rye plantings around pond slope was completed with top of the bank still to be planted. Other landscaping work is in progress. Under slab utilities work including building plumbing are expected to be completed this week with concrete slab installation in two weeks. Grading/leveling work in south parking lot was completed with curb/gutter, crushed stone and final asphalt to be completed this month. The work on the interior of the balalayam building also expected to start in November. As we enter the last phase of balalayam construction, stay tuned to hear exciting news about completion/occupation in the next month's newsletter.



### Construction Committee

Maran Namasivayam

(Chair)

Netra Shivakumar

(Co-Chair)

Raja Pokala

Shyam Aravamudan

Deepak Kumar

Vijayam Mohan

Vijaya Sankaran

### Fundraising Committee

Raja Pokala

(Chair)

Rejimon Varghese

(Co-Chair)

Sudersan Pasupala

Sampath Vadla

Srinivas Kollipara

Ravi Avva

Sri Edupuganti

Vijayam Mohan

Vijaya Sankaran

Please check the link for pictures of progress. ([Site work](#))

### Fund Raising Update:

October has seen a considerable rise in our Fundraising thermometer with an uptick of over 140K. Thanks to your support. Much awaited New Temple Construction will complete in December 2020 with a plan to move to the new location soon after. We are working to start the Phase-II (\$2.2M) soon in sub phases. The team aims to raise enough(500K) by November to kick start Phase-II Main Temple Construction this year. The current temple at McLeansville Location is being put to sale immediately.


FR Team is coming to your door step every Saturday 2-5PM, one Neighborhood at a time. Please contribute for this good cause and help build your Temple donating right at your door step. We cannot do it without your help, PLEASE DONATE TODAY! To raise the funds, THT is offering three ways to donate - Garbhlayam, Uppalayam or Sq. Ft Sponsorships. All payments can be made one time or multiple payments made this year and next year until Prana Prathista.

Fundraising team invites everyone to be part of this once-in-a-lifetime opportunity to donate for this iconic Temple, a symbol of our culture and heritage in the USA. Have your family's name on the Temple Donor Wall for generations to come, leave you legacy! Please find all latest information on THT New Temple Construction @ 1-Click -<http://www.triadhindutemple.com/vision-2020land-aquisition-and-temple-construction-details.html>. We wish good health for everyone in our community

Regards,

Triad Hindu Temple

THT New Temple Construction Fundraising Barometer!  
Donate Generously to Reach the Target and Build your Temple!  
\$395,731 raised and pledged together. Raised \$56,107 from last update.



2424 Hufine Mill Road  
McLeansville, NC 27301